

RDH PROGRESS REPORT: August 12th, 2013

The job is progressing well and we are now working on the 34th floor due to move the stage on Friday. We are on schedule to reach the 31st floor on August 30th weather permitting and it should be noted that this floor will take 8-10 days to complete due to additional fixed light glass almost doubling the amount compared to typical floors. When that is complete the stage will move to roof level for approximately one week to allow lower roofing work to be complete, before a smaller section descends again to complete the hotel notch glazing.

The council should also be aware that several pieces of glass are missing from the 34th floor which will require temporary plywood to be installed for one week before the stage will return and complete those units. The glass shortage is due to an error on their order and will be shipped separately ahead of their final order on August 23rd. The temporary plywood will be an engineered solution for safety reasons.

Generally the project is proceeding as planned.

Michael Roche BSc (HONS)
Project Manager