

RDH PROGRESS REPORT: October 2nd, 2013

The lower roof will be complete this week, with the main platform moving up to the main roof early next week for dismantle. The 6 pieces of missing glass are now expected to be here as early as next week with install to quickly follow (this is yet to be confirmed exactly). The notch is expected to be complete on Monday (weather depending), with that portion of the platform then raised and removed.

Michael Roche BSc (HONS)

Project Manager