

## **RDH PROGRESS REPORT: July 2<sup>nd</sup>, 2013**

The project is progressing really well (pic attached from today). We are in the same week of the schedule previously issued but have lost two days. Last week was a washout and with the best intentions of all concerned it is nearly impossible to produce in heavy rain. The freight elevator in the hotel will be used to transport glass for the notch. The main and sub roof will be tendered in the next month and hopefully we can fit that in this year. Other than that there are no real issues to report or that Rick on site feels should be raised. The team (owners, Wall Financial included of course) is working well together to keep the project moving in the right direction.

Michael Roche BSc (HONS)

**RDH Building Engineering Ltd.**

