

From: **Michael Roche**

Date: 20 March 2013 09:52

Subject: Project schedule update - One Wall

To: Bruce Gleig

Cc: Rick Hughes, Bruno Wall, Kevin Ganzert

Bruce,

As requested, we are providing a schedule update as things currently stand. We understand that the owners are anxious to know as much information as possible but we must stress that construction can certainly change on a daily basis and already has on this project due to inclement weather and as such owners should expect further change. We will endeavour to keep to the schedule and currently we are expecting to hit the following milestones:

- Glazing replacement on the 48th floor is expected to start the week of April 8th
- Glazing replacement on the 47th floor is expected to start the week of April 22nd
- Glazing replacement on the 46th floor is expected to start the week of May 2nd
- Glazing replacement will then move to one week per floor
- Glazing replacement of the hotel notch area is expected to start around August 29th until September 18th

A lot of the difficulties will be resolved on the 48th - 46th floors and we may be able to speed up this three floor schedule. It is for this reason that owners will receive more accurate schedule information once the glazing replacement is underway. We will give owners one weeks advance notice for glazing replacement. The 48 hour notices will remain in place and likely be used for access to review attachment points etc as needed.

We appreciate owners continued co-operation during all of this work.

Thanks

**Michael Roche BSc (HONS)**

Project Manager



The information transmitted herein is confidential and may contain privileged information. It is intended solely for the person or entity to which it is addressed. Any review, retransmission, dissemination, taking of any action in reliance upon, or other use of this information by persons or entities other than this sender's intended recipients is prohibited. If you received this in error, please notify the sender and delete or destroy all copies.